Attachment IV Project Reporting Format (Six monthly report for the period ending 31.03.2010)

| S.No. | Indicator | units | Target for last six months | Target for Project to date | Progress in last six months | Progress in Project to Date | Remarks |
|-------|---|----------|-------------------------------------|---------------------------------------|-----------------------------------|--|--|
| 1. | No. of sub-basin plans finalized at MDPU | Number | 30 | ongoing | 30 | 25 - completed(Phase-I&II) 30- submitted (Phase -III) | Cooum sub-basin plan being finalized by the Cooum Sub Basin Restoration Management (CSRM). |
| | | | | | | | Adayar (City area) and 3 alternate Sub Basins viz. (1) Cheyyar & Kiliyar, (2) Paralayr and (3) Kayalkudi Sub Basins action initiated for preparation of detailed Sub Basin plans (cleared in principle by MTR Mission) |
| 2. | No. of sub-basin plans appraised (Technical, economic, environmental, social) by MDPU | Number | 30 | ongoing | 30 | 55 | |
| 3. | SRI Demonstrations | Hectare | 5721 | 13721 | 2873 | 64060 | The progress includes the impact area of 55891Ha. |
| 4. | Ayacut Area initiated for Modernization | Hectare | 35000 | 140000 | 26000 | 336000 | Phase-I&II Sub Basins: Tenders for 119 packages finalized and Works are under progress. Phase – III Sub Basins: Administrative Sanction accorded for 99 packages. Out of 99 packages bids invited for 77 packages. |
| 5. | Ayacut area modernized | Hectares | 61700 | 246800 (40% of project area) | 72400 | 257900 | This includes Ayacut of 1266 completed tanks and PAP canal lining works that are completed. |
| 6. | No. of Tanks rehabilitated | Number | 500 | 1000 | 284 | 1266 - completed 948 - ongoing | Rehabilitation works in all the remaining tanks are under progress |

| S.No. | Indicator | units | Target for last six months | Target for Project to date | Progress in last six months | Progress in Project to Date | Remarks | |
|-------|--|-----------------------|-------------------------------------|----------------------------------|-----------------------------------|--------------------------------|---|----------|
| 7. | Additional WUAs created | Number Phase-I &II | | 1000 | 213 | 2269 | Elections held for I and II Sub Basins for 1260 WUAs for III - Phase 1009 WUAs | |
| 8. | Micro Irrigation | Hectares | 15223 | 19223 | 932 | 5474 | | |
| 9. | Additional area under diversified crops (Horticulture) | Hectares | 16748 | 43453 | 14675 | 153087 | The Progress includes the Impact area of diversified crops like maize (67195 Ha. and Pulses (45093 Ha.) along with Horticultural crops. | |
| 10. | Number of Farm ponds created | Number | 377 | 1077 | 558 | 1078 | | |
| | | | | | Phase - I | 9 Sub Basins | 1. Joint walkthroughs | 664 Nos. |
| 11. | Sub-basins in which stakeholder meetings and joint Walkthroughs undertaken | Number | | | Phase - II | 16 Sub Basins | 2. IAMWARM Meetings | 537 Nos. |
| | | | | | Phase - III | 30 Sub Basins | 3.District level Coordination Committee and Sub Committee Meetings | 122 Nos. |
| | | | | | Total | 55 Sub Basins | | |
| 12. | Staff Trained National | Number | 210 | | 210 | 1800 | This includes procurement Training given by Mr. Raman, W.B, Consultant. | |
| 13. | Staff Trained – International | Number | | | - | 19 | 4 International Study Tours were made comprising totally 19 Nos officers | |
| 14. | Farmers/WUAs trained | Number | 2500 | - | 2400 | 16200 | This includes training to newly elected WUA Representatives | |
| 15. | Staffing in MDPU | Number by post | | | fully staffed | fully staffed | Almost the entire key staff 39 Nos earmarked have taken the position | |
| 16. | Staffing in Project Cells in all Implementing Agencies | Number by post | | | | | Project cells of the Implementing Agencies are also in position. | |